Committee report



Capital Programme Monitoring and Proposed Amendments Report as at 4 January 2020, Period 10

Committee Strategy & Programmes

Report by Assistant Chief Executive

1. Object of report

- 1.1 To provide a progress update on the 2019/20 capital programme.
- 1.2 To seek approval for proposed amendments to the 2019/20 capital programme, and
- 1.3 To seek approval to Grant Fund as detailed in section 6(b) of this report.

2. Background

2.1 SPT undertakes investment in long-term assets which underpins the delivery of the Regional Transport Strategy. These activities are financed through the application of capital and revenue resources and may also give rise to a borrowing requirement. The capital programme over the last five years is summarised in Table 1 below.

Table 1: Capital Programme 2014/15 to 2018/19

| Ref | Category | 2014/15 £000 | 2015/16 £000 | 2016/17 £000 | 2017/18 £000 | 2018/19 £000 |
|-----|--|-----------------|-----------------|-----------------|-----------------|-----------------|
| 1 | Capital Expenditure | 40,693 | 54,595 | 59,648 | 39,960 | 58,852 |
| 2 | Scottish Government general capital grant | 22,500 | 21,900 | 16,074 | 20,132 | 19,000 |
| 3 | Scottish Government specific capital grants | 1,509 | 1,821 | 24,494 | 19,810 | 39,829 |
| 4 | Other grants and contributions | 1,126 | 2,612 | 193 | 4 | 23 |
| 5 | Revenue contribution to the capital programme | 5,802 | 5,596 | 1,800 | - | - |
| 6 | Subway fund utilisation | 9,735 | 16,969 | 17,087 | - | - |
| 7 | Transfers from reserves (including Unapplied Capital Grants) | 21 | 5,697 | - | 14 | - |
| 8 | Capital Funding | 40,693 | 54,595 | 59,648 | 39,960 | 58,852 |

2.2 It should be noted that prior to the period shown in Table 1, SPT received an annual general capital allocation of £25m with the certainty provided by a three-year budget settlement. In recent years, the general capital allocation has fallen and only a single year budget settlement has been announced. This has had significant implications for both the development of SPT's capital plan and for the award of contracts that might run beyond the financial year-end.

3. 2019/20 Approved capital programme position

- 3.1 The 2019/20 capital budget was approved by the Partnership on 8 March 2019.
- 3.2 Subsequently, the Scottish Government General Capital grant award has been confirmed at £23.1m which is a reduction of £0.031m compared to the previously estimated value. There has also been a small increase in the contributions available for General Capital, but these have been equalled by a corresponding increase in planned expenditure.
- 3.3 There has been a reduction of £3.333m in the revised funding required in 2019/20 for Subway Modernisation.
- 3.4 Table 2 below provides a summary of the available capital funding for 2019/20.

Table 2: Available capital funding 2019/20

| Ref | Category | Subway Modernisa tion £000 | General Capital £000 | Total £000 |
|-----|---|-------------------------------------|----------------------------|---------------|
| 1 | Scottish Government general capital grant | - | 23,100 | 23,100 |
| 2 | Scottish Government specific capital grants | 44,039* | | 44,039 |
| 3 | Other grants and contributions | - | 3 | 3 |
| 4 | Available capital funding 2019/20 | 44,039 | 23,103 | 67,142 |

^{*} Note - ring-fenced grant funding.

3.5 Table 3 below provides a summary of the 2019/20 capital programme position as approved by the Partnership on 13 December 2019.

Table 3: 2019/20 Capital programme position approved by the Strategy & Programmes Committee, 13 December 2019

| Ref | Category | Subway Modernisa tion £000 | General Capital £000 | Total £000 |
|-----|--|-------------------------------------|----------------------------|---------------|
| 1 | Capital Programme 2019/20 as at 13 December 2019 | 44,039 | 24,104 | 68,143 |
| 2 | Available capital funding 2019/20 (as at Table 2) | 44,039 | 23,103 | 67,142 |
| 3 | Projected variance | 1,001 | 1,001 | |
| 4 | Projected variance of general capital as a per funding | 4% | | |

4. Actual spend to date

- 4.1 As at Period 10, ending 4 January 2020, the actual expenditure incurred on the SPT capital investment programme totals £25.602m compared to planned expenditure of £31.852m.
- 4.2 Appendix 1 provides detailed financial analysis of the individual projects within the capital programme, analysed by department.

5. Proposed amendments

- 5.1 Fifteen proposed amendments have been received for the 2019/20 capital programme. These are shown in Appendix 2 of this report and represent a net reduction of £2.590m in the 2019/20 capital programme (£0.4m Subway Modernisation and £2.190m General Capital).
- 5.2 If the proposed amendments are approved by the Strategy & Programmes Committee, then the impact on the 2019/20 programme will be as detailed in Table 4 below.

Table 4: 2019/20 Revised capital programme position, including proposed amendments

| Ref | Category | Subway Modernisa tion £000 | General Capital £000 | Total £000 |
|-----|--|-------------------------------------|----------------------------|---------------|
| 1 | Capital Programme 2019/20 as at 13 December 2019 | 44,039 | 24,104 | 68,143 |
| 2 | Proposed amendments (as at Appendix 2) | -400 | -2,190 | -2,590 |
| 3 | Revised 2019/20 capital programme | 43,639 | 21,914 | 65,553 |
| 4 | Available capital funding 2019/20 (as at Table 2) | 44,039 | 23,103 | 67,142 |
| 5 | Changes in general capital grant | 1,189 | -1,189 | - |
| 6 | Changes in specific capital grant | -1,589 | - | -1,589 |
| 7 | Revised 2019/20 funding | 43,639 | 21,914 | 65,553 |
| 8 | Projected variance | - | - | - |
| 9 | Projected variance of general capital as a per funding | 0% | | |

- 5.3 Analysis of the capital programme as at Period 10, ending 4 January 2020, indicates a potential risk to General Capital spend, however this can be accommodated within the available capital funding.
- 5.4 The proposed Capital Plan 2020/21 to 2022/23 takes into account project slippage from 2019/20 which has been identified at this time.

6. Committee action

The Committee is recommended to:

- (a) approve the proposed amendments to the 2019/20 capital programme as per Appendix 2 of this report; and if approved
- (b) agree to Grant Fund or to vary existing Grant Fund letters to the Local Authorities or other bodies for those awards up to the value of £200,000 and authorise the Assistant Chief Executive to complete the award letters.
- (c) note the financial performance of the 2019/20 capital programme as at Period 10; and
- (d) note that further work to quantify and manage risk, advance savings and re-phase existing projects is being undertaken to balance spend against budget.

7. Consequences

Policy consequences Dependent on particular scheme.

Legal consequences None.

Financial consequences Further work to quantify and manage risk, advance

savings and re-phase existing projects is being

undertaken to balance spend against budget.

Personnel consequences None.

Equalities consequences Dependent on particular scheme, each project will be

reported on in terms of the social inclusion agenda.

Risk consequences Risk will be quantified and closely monitored during

the course of the financial year.

NameValerie DavidsonNameGordon MaclennanTitleAssistant Chief ExecutiveTitleChief Executive

For further information on this report please contact Neil Wylie, Director of Finance, on 0141 333 3380.



Bus Operations
Projects
Digital
Corporate
Customer Standards
Subway

Local Authorities and Others

Total

Capital Monitoring Report
For financial year 2019/20 Period 10 ending 04 January 2020
Summary by Directorate

APPENDIX 1

| | Full Year | | Period | | Cumulative Year to Date | | | | Full Year | |
|-----------------|-------------|--------------------|-----------|--------------------|-------------------------|------------|--------------------|-----------|------------|---------------------------------|
| Original Budget | Amendments | Approved Budget | Actual | Approved Budget | Variance | Actual | Approved Budget | Variance | Variance % | Approved Budget Remaining |
| 2,555,000 | 275,000 | 2,830,000 | 231,197 | 225,000 | (6,197) | 2,022,921 | 2,084,000 | 61,079 | 3% | 807,079 |
| 1,230,000 | (5,000) | 1,225,000 | 3,791 | 2,500 | (1,291) | 826,017 | 832,500 | 6,483 | 1% | 398,983 |
| 265,000 | (120,000) | 145,000 | 951 | 2,500 | 1,549 | 48,268 | 62,500 | 14,232 | 23% | 96,732 |
| 75,000 | Ó | 75,000 | 309 | 7,500 | 7,191 | 8,707 | 52,500 | 43,793 | 83% | 66,293 |
| 300,000 | 0 | 300,000 | 0 | 0 | 0 | 0 | 0 | 0 | | 300,000 |
| 51,317,000 | (4,008,000) | 47,309,000 | 458,589 | 765,000 | 306,411 | 19,696,272 | 20,659,400 | 963,128 | 5% | 27,612,728 |
| 16,415,000 | (156,000) | 16,259,000 | 1,697,115 | 2,097,500 | 400,385 | 2,999,963 | 8,161,500 | 5,161,537 | 63% | 13,259,037 |
| 72,157,000 | (4,014,000) | 68,143,000 | 2,391,951 | 3,100,000 | 708,049 | 25,602,148 | 31,852,400 | 6,250,252 | 20% | 42,540,852 |

Notes

- 1) Original Budget is as agreed by the Partnership at the start of the year
- 2) Approved Budget is the Original Budget plus any Amendments agreed by Committee during the financial year



10044 - Bus Stops and Shelters Upgrade Programme 10052 - Purchase of Buses and Operational Vehicles

10055 - Buchanan Bus Station Improvements

10244 - Expansion of Real Time Bus Information 10529 - Hamilton Interchange Improvements

10531 - Strategic Systems Replacement

Total

Capital Monitoring Report For financial year 2019/20 Period 10 ending 04 January 2020 **Bus Operations**

| Full Year | | | | | |
|-----------------|------------|--------------------|--|--|--|
| Original Budget | Amendments | Approved Budget | | | |
| 750,000 | 0 | 750,000 | | | |
| 150,000 | 125,000 | 275,000 | | | |
| 1,255,000 | 0 | 1,255,000 | | | |
| 400,000 | 0 | 400,000 | | | |
| 0 | 70,000 | 70,000 | | | |
| 0 | 80,000 | 80,000 | | | |
| 2,555,000 | 275,000 | 2,830,000 | | | |

| Period | | | | | |
|---------|--------------------|----------|--|--|--|
| Actual | Approved Budget | Variance | | | |
| 18,212 | 10,000 | (8,212) | | | |
| 20,000 | 20,000 | Ó | | | |
| 189,125 | 170,000 | (19,125) | | | |
| 3,861 | 25,000 | 21,139 | | | |
| 0 | 0 | 0 | | | |
| 0 | 0 | 0 | | | |
| | | | | | |
| 231,197 | 225,000 | (6,197) | | | |

| | Full Year | | | |
|-----------|--------------------|----------|------------|---------------------------------|
| Actual | Approved Budget | Variance | Variance % | Approved Budget Remaining |
| 629,140 | 635,000 | 5,860 | 1% | 120,860 |
| 41,000 | 41,000 | 0 | 0% | 234,000 |
| 1,083,567 | 1,085,000 | 1,433 | 0% | 171,433 |
| 223,789 | 275,000 | 51,211 | 19% | 176,211 |
| 2,215 | 3,000 | 785 | 26% | 67,785 |
| 43,210 | 45,000 | 1,790 | 4% | 36,790 |
| 2,022,921 | 2,084,000 | 61,079 | 3% | 807,079 |



10048 - Smart & Integrated Ticketing

10083 - Transport Planning Model Development

10374 - Corporate Security Systems Replacement (including CCTV)

10549 - Croy Station Access Improvements

Total

Capital Monitoring Report For financial year 2019/20 Period 10 ending 04 January 2020 Projects

| Full Year | | | | | |
|--------------------|---------------|---------------------|--|--|--|
| Original Budget | Amendments | Approved Budget | | | |
| 130,000 100,000 | (55,000) 0 | 75,000 100,000 | | | |
| 1,000,000 | 0 50,000 | 1,000,000 50,000 | | | |
| 1,230,000 | (5,000) | 1,225,000 | | | |

| | Period | |
|--------|--------------------|----------|
| Actual | Approved Budget | Variance |
| 0 | 0 | 0 |
| 0 | 0 | 0 |
| 3,791 | 2,500 | (1,291) |
| 0 | 0 | Ó |
| 3,791 | 2,500 | (1,291) |

| | Cumulative Year | r to Date | | Full Year |
|-----------------------------|-----------------------------|--------------------------|------------|--|
| Actual | Approved Budget | Variance | Variance % | Approved Budget Remaining |
| 16,740 0 809,277 0 | 20,000 0 812,500 0 | 3,260 0 3,223 0 | 16% 0% | 58,260 100,000 190,723 50,000 |
| 826,017 | 832,500 | 6,483 | 1% | 398,983 |



10137 - Technical Refresh

Tot

Capital Monitoring Report For financial year 2019/20 Period 10 ending 04 January 2020 Digital

APPENDIX 1

Full Year Approved Budget Remaining

| Full Year | | | | | |
|-----------------|------------|--------------------|--|--|--|
| Original Budget | Amendments | Approved Budget | | | |
| 75,000 | 0 | 75,000 | | | |
| 70,000 | 0 | 70,000 | | | |
| 120,000 | (120,000) | 0 | | | |
| 265,000 | (120,000) | 145,000 | | | |

| Period | | | | | | | | |
|--------|--------------------|----------|--|--|--|--|--|--|
| Actual | Approved Budget | Variance | | | | | | |
| 951 | 2,500 | 1,549 | | | | | | |
| 0 | 0 | 0 | | | | | | |
| 0 | 0 | 0 | | | | | | |
| 951 | 2,500 | 1,549 | | | | | | |

| Cumulative Year to Date | | | | | | | | | |
|-------------------------|--------------------|----------|------------|--|--|--|--|--|--|
| Actual | Approved Budget | Variance | Variance % | | | | | | |
| 48,268 | 62,500 | 14,232 | 23% | | | | | | |
| 0 | 0 | 0 | | | | | | | |
| 0 | 0 | 0 | | | | | | | |
| 48,268 | 62,500 | 14,232 | 23% | | | | | | |

| 10137 - Technical Refresh 10534 - Corporate Website Redevelopment 10551 - Desktop Software Package Upgrade | 75,000 70,000 120,000 | 0 0 (120,000) | 75,000 70,000 0 | 951 0 0 | 2,500 0 0 | 1,549 0 0 | 48,268 0 0 | 62,500 0 0 | 14,232 0 0 | 23% | 26,732 70,000 0 |
|--|-----------------------------|---------------------|-----------------------|---------------|-----------------|-----------------|------------------|------------------|------------------|-----|-----------------------|
| Total | 265,000 | (120,000) | 145,000 | 951 | 2,500 | 1,549 | 48,268 | 62,500 | 14,232 | 23% | 96,732 |
| ' | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |



10140 - Capitalised Salaries

Total

Capital Monitoring Report For financial year 2019/20 Period 10 ending 04 January 2020 Corporate

| Full Year | | | | | | | | |
|-----------------|------------|--------------------|--|--|--|--|--|--|
| Original Budget | Amendments | Approved Budget | | | | | | |
| 75,000 | 0 | 75,000 | | | | | | |
| 75,000 | 0 | 75,000 | | | | | | |

| Period | | | | | | | | |
|--------|--------------------|----------|--|--|--|--|--|--|
| Actual | Approved Budget | Variance | | | | | | |
| 309 | 7,500 | 7,191 | | | | | | |
| 309 | 7,500 | 7,191 | | | | | | |

| Cumulative Year to Date | | | | | | | | | |
|-------------------------|--------------------|----------|------------|--|--|--|--|--|--|
| Actual | Approved Budget | Variance | Variance % | | | | | | |
| 8,707 | 52,500 | 43,793 | 83% | | | | | | |
| 8,707 | 52,500 | 43,793 | 83% | | | | | | |

| | Full Yea |
|---|--------------------------------|
| % | Approved Budge Remaining |
| % | 66,293 |
| % | 66,293 |



10365 - Advertising Infrastructure

Total

Capital Monitoring Report
For financial year 2019/20 Period 10 ending 04 January 2020
Customer Standards

| Full Year | | | | | | | | |
|-----------------|------------|--------------------|--|--|--|--|--|--|
| Original Budget | Amendments | Approved Budget | | | | | | |
| 300,000 | 0 | 300,000 | | | | | | |
| 300,000 | 0 | 300,000 | | | | | | |

| Period | | | | | | | |
|--------|--------------------|----------|--|--|--|--|--|
| Actual | Approved Budget | Variance | | | | | |
| 0 | 0 | o | | | | | |
| 0 | 0 | 0 | | | | | |

| Cumulative Year to Date | | | | | | | | | |
|-------------------------|---|--------------------|----------|------------|--|--|--|--|--|
| Acti | | Approved Budget | Variance | Variance % | | | | | |
| | 0 | 0 | 0 | | | | | | |
| | 0 | 0 | 0 | | | | | | |



Subway Infrastructure

10375 - Tunnel & Infrastructure Works

Subway Modernisation

10022 - Station Improvements

10073 - Subway Modernisation Programme Support

10302 - Rolling Stock & New System: Management & Specialist Support

10505 - Rolling Stock & New System: Manufacture & Supply Agreement

Subway Operations

10310 - Station Minor Works

10353 - Maintenance Planning System Improvements

10417 - Broomloan Depot Improvements

10419 - New and Enhanced Plant & Equipment

10552 - Secure Mobile Operational Communications System

Total

Capital Monitoring Report For financial year 2019/20 Period 10 ending 04 January 2020 Subway

| | Full Year | | Period | | | | | Full Year | | |
|---|----------------------------|--|-------------------------------|------------------------|-----------------------------------|--|--|---|-----------------------------|--|
| Original Budget | Amendments | Approved Budget | Actual | Approved Budget | Variance | Actual | Approved Budget | Variance | Variance % | Approved Budget Remaining |
| 2,175,000 2,175,000 | (675,000) (675,000) | 1,500,000 1,500,000 | 12,865 12,865 | 65,000 65,000 | 52,135 52,135 | 584,733 584,733 | 780,000 780,000 | 195,267 195,267 | 25% 25% | 915,267 915,267 |
| 47,372,000 5,200,000 | (3,333,000) | 44,039,000 5,200,000 | 442,655 310,150 | 700,000 500,000 | 257,345 189,850 | 17,684,734 4,525,813 | 18,434,400 5,000,000 | 749,666 474,187 | 4% 9% | 26,354,266 674,187 |
| 695,000 2,070,000 | 0 | 695,000 2,070,000 | 30,247 102,258 | 50,000 150,000 | 19,753 47,742 | 413,918 1,385,686 | 500,000 1,575,000 | 86,082 189,314 | 17% 12% | 281,082 684,314 |
| 39,407,000 | (3,333,000) | 36,074,000 | 0 | 0 | 0 | 11,359,316 | 11,359,400 | 84 | 0% | 24,714,684 |
| 1,770,000 75,000 50,000 1,445,000 100,000 | 0 0 0 0 0 | 1,770,000 75,000 50,000 1,445,000 100,000 100,000 | 3,069 0 0 3,069 0 | 0 0 0 0 0 | (3,069) 0 0 (3,069) 0 | 1,426,806 69,302 3,295 1,288,401 65,808 0 | 1,445,000 70,000 5,000 1,300,000 70,000 0 | 18,194 698 1,705 11,599 4,192 | 1% 1% 34% 1% 6% | 343,194 5,698 46,705 156,599 34,192 100,000 |
| 51,317,000 | (4,008,000) | 47,309,000 | 458,589 | 765,000 | 306,411 | 19,696,272 | 20,659,400 | 963,128 | 5% | 27,612,728 |



Capital Monitoring Report For financial year 2019/20 Period 10 ending 04 January 2020 **Local Authorities and Others**

APPENDIX 1

| | | Full Year Period | | | Cumulative Year to Date | | | | Full Year | | |
|--|--|--|--|--|---|---|---|--|--|--|--|
| | Original Budget | Amendments | Approved Budget | Actual | Approved Budget | Variance | Actual | Approved Budget | Variance | Variance % | Approved Budget Remaining |
| Argyll and Bute 10252 - Bus Infrastructure Upgrades in Helensburgh Area 10357 - Helensburgh and Lomond Cycleways | 200,000 100,000 100,000 | 0 0 0 | 200,000 100,000 100,000 | 71,738 71,738 0 | 10,000 10,000 0 | (61,738) (61,738) 0 | 71,738 71,738 0 | 160,000 95,000 65,000 | 88,262 23,262 65,000 | 55% 24% 100% | 128,262 28,262 100,000 |
| East Ayrshire 10087 - Kilmaurs Park & Ride Extension 10088 - A70 and A71 Route Improvements 10315 - Quality Bus Infrastructure Improvements 10458 - Bus Station Improvements 10553 - Improve Traffic Management System Cumnock (UTC system) | 1,420,000 0 50,000 40,000 1,230,000 100,000 | 640,000 70,000 325,000 0 245,000 | 2,060,000 70,000 375,000 40,000 1,475,000 100,000 | 376,000 1,000 325,000 0 0 50,000 | 20,000 5,000 0 5,000 0 10,000 | (356,000) 4,000 (325,000) 5,000 0 (40,000) | 427,409 1,000 375,000 1,409 0 50,000 | 487,000 10,000 375,000 27,000 0 75,000 | 59,591 9,000 0 25,591 0 25,000 | 12% 90% 0% 95% 33% | 1,632,591 69,000 0 38,591 1,475,000 50,000 |
| East Dunbartonshire 10090 - A803 Corridor Improvements 10317 - Walking and Cycling Off-Road Network Improvements 10422 - Bus Infrastructure Improvements | 470,000 40,000 400,000 30,000 | 20,000 0 0 20,000 | 490,000 40,000 400,000 50,000 | 0 0 0 0 | 67,500 0 60,000 7,500 | 67,500 0 60,000 7,500 | 58,603 0 50,000 8,603 | 280,000 0 250,000 30,000 | 221,397 0 200,000 21,397 | 79% 80% 71% | 431,397 40,000 350,000 41,397 |
| East Renfrewshire 10092 - Pedestrian and Cycling Improvements 10093 - Bus Infrastructure Improvements 10462 - Barrhead Park & Ride Extension | 655,000 265,000 180,000 210,000 | 0 0 0 0 | 655,000 265,000 180,000 210,000 | 0 0 0 0 | 243,000 39,000 1,000 203,000 | 243,000 39,000 1,000 203,000 | 140,306 30,000 110,306 0 | 597,000 233,000 156,000 208,000 | 456,694 203,000 45,694 208,000 | 76% 87% 29% 100% | 514,694 235,000 69,694 210,000 |
| Glasgow 10095 - Bus Termini Development 10387 - Stirling Road Bus Hub 10424 - City-wide Bus Stop Enhancements 10426 - Pollok Bus Corridor Improvements 10465 - Battlefield Road Bus Route Junction Improvements 10495 - City Centre South Transport Interchange 10512 - Penilee Bus Termini 10536 - Hope Street / Renfield Street Area Bus Stop Improvements | 2,710,000 25,000 15,000 150,000 25,000 30,000 15,000 225,000 1,450,000 | (547,000) 0 (15,000) 0 0 (15,000) 115,000 (450,000) | 2,163,000 25,000 0 150,000 25,000 30,000 0 340,000 1,000,000 | 12,213 0 0 2,213 0 0 0 | 440,500 13,000 0 17,000 4,000 3,500 0 5,000 320,000 | 428,287 13,000 0 14,787 4,000 3,500 0 5,000 320,000 | 62,511 5,000 0 22,511 5,000 5,000 0 0 | 1,347,000 24,000 0 77,000 9,000 19,500 0 8,000 795,000 | 1,284,489 19,000 0 54,489 4,000 14,500 0 8,000 785,000 | 95% 79% 71% 44% 74% 100% 99% | 2,100,489 20,000 0 127,489 20,000 25,000 0 340,000 990,000 |
| 10537 - Kennishead / Carnwadric Area Bus Route Improvements 10539 - Paisley Road West Bus Corridor Improvements 10554 - Bus Traffic Route Priority Upgrades 10555 - Carntyne Area Bus Stop Improvements 10556 - Glasgow East Bus Stop Improvements 10557 - Knightswood Sustainable Transport Improvements 10558 - Mount Vernon Accessibility Improvements 10559 - Pollokshields / Mosspark Sustainable Transport Improvements | 50,000 100,000 100,000 100,000 100,000 75,000 150,000 | 0 (60,000) 0 0 0 (72,000) (50,000) | 50,000 40,000 100,000 100,000 100,000 100,000 3,000 100,000 | 0 5,000 5,000 0 0 0 | 15,000 6,000 10,000 4,000 34,000 7,000 0 2,000 | 15,000 1,000 5,000 4,000 34,000 7,000 0 2,000 | 0 5,000 10,000 0 0 0 | 35,500 12,000 70,000 98,000 98,000 90,000 3,000 8,000 | 35,500 7,000 60,000 98,000 98,000 90,000 3,000 8,000 | 100% 58% 86% 100% 100% 100% 100% | 50,000 35,000 90,000 100,000 100,000 3,000 100,000 |
| Glasgow / SPT 10373 - Partick Bus Station Redevelopment | 0 0 | 0 0 | 0 0 | 0 0 | 0 0 | 0 0 | 3,110 3,110 | 0 0 | (3,110) (3,110) | | (3,110) (3,110) |
| Inverclyde 10256 - Quality Bus Corridor Improvements 10498 - Bus Route Access Improvements 10513 - A770 Lunderston Bay Bus Stops and Shelters 10515 - Gibshill Road Junction Improvements 10541 - Greenock Town Centre Improvements 10542 - Port Glasgow Access Improvements 10560 - Cycle Route Improvements 10560 - Improve Traffic Management System Inverclyde (UTC system) 10562 - Pedestrian Crossing Accessibility Improvements | 1,110,000 50,000 325,000 0 85,000 350,000 150,000 100,000 25,000 | 45,000 0 0 45,000 0 0 0 0 | 1,155,000 50,000 325,000 45,000 85,000 150,000 100,000 25,000 25,000 | 163,172 3,172 0 0 60,000 50,000 50,000 0 0 | 110,000 0 0 35,000 50,000 25,000 0 0 | (53,172) (3,172) 0 0 (25,000) 0 (25,000) 0 0 | 548,172 3,172 325,000 0 70,000 100,000 50,000 0 0 | 730,000 0 325,000 45,000 85,000 250,000 0 0 0 | 181,828 (3,172) 0 45,000 15,000 (25,000) 0 0 | 25% 0% 100% 18% 60% (100)% | 606,828 46,828 0 45,000 15,000 250,000 100,000 25,000 25,000 |



North Ayrshire

10257 - Bus Corridor Improvements

10475 - Bus Route Congestion Reduction Measures

10477 - Irvine Cycle Friendly Town

10478 - Irvine Town Centre Bus Infrastructure Improvements

10543 - Ardrossan Harbour Interchange

10544 - Cumbrae Ferry Bus Stop and Queuing Facilities

North Lanarkshire

10111 - A71 Junction Improvements

10114 - Harthill Park & Ride Extension

10399 - Wishaw Station Park & Ride

10479 - Bus Infrastructure Improvements

10480 - M8 Strategic Investment Sites Cycle Access Improvements

10517 - A73 Carlisle Road Junction Improvements

10519 - Coatbridge Bus Hub

10532 - Motherwell Station / Interchange Improvements

10548 - Holytown Station / Interchange Improvements

10563 - Motherwell Station Park & Ride Expansion

Renfrewshire

10401 - Renfrewshire Bus Corridor Improvements

10523 - Paisley to Renfrew Cycle Route

10545 - Renfrewshire Traffic Management Improvements

10564 - Milliken Park Station Park & Ride

10566 - Hawkhead Station Park & Ride

South Ayrshire

10121 - Ayrshire / Prestwick SQP Infrastructure Improvements

10337 - Local Cycle Network Improvements

10526 - Doonholm Road / A77 Junction Improvement

10546 - Coylton Sustainable Transport Improvements

South Lanarkshire

10124 - Bus Infrastructure Improvements QBC (various routes)

10125 - National Strategic Cycle Routes

10126 - Route Action Plans (various routes)

10332 - Bus Route Congestion Reduction Measures

10405 - Carstairs Park & Ride

10489 - Lanark Interchange Improvements

10527 - Cambuslang Station Park & Ride

West Dunbartonshire

10130 - Bus Infrastructure Improvements

10157 - Dalreoch Park & Ride

10445 - Balloch Station Park & Ride

10502 - A814 Congestion Reduction Measures

10504 - Clydebank Transport Improvements

Total

Capital Monitoring Report For financial year 2019/20 Period 10 ending 04 January 2020 Local Authorities and Others

| | Full Year | | | Period | | | Cumulative Yea | r to Date | | Full Year |
|-----------------|------------|------------|-----------|-----------|-----------|-----------|----------------|-----------|------------|--------------------|
| | | Approved | | Approved | | | Approved | | | Approved Budget |
| Original Budget | Amendments | Budget | Actual | Budget | Variance | Actual | Budget | Variance | Variance % | Remaining |
| 1,630,000 | 0 | 1,630,000 | 85,451 | 99,000 | 13,549 | 446,561 | 720,000 | 273,439 | 38% | 1,183,439 |
| 100,000 | 0 | 100,000 | 31,451 | 39,000 | 7,549 | 91,561 | 100,000 | 8,439 | 8% | 8,439 |
| 300,000 | 0 | 300,000 | 4,000 | 0 | (4,000) | 5,000 | 50,000 | 45,000 | 90% | 295,000 |
| 250,000 | 0 | 250,000 | 0 | 20,000 | 20,000 | 0 | 60,000 | 60,000 | 100% | 250,000 |
| 530,000 | 0 | 530,000 | 50,000 | 20,000 | (30,000) | 350,000 | 430,000 | 80,000 | 19% | 180,000 |
| 200,000 | 0 | 200,000 | 0 | 20,000 | 20,000 | 0 | 50,000 | 50,000 | 100% | 200,000 |
| 250,000 | 0 | 250,000 | 0 | 0 | 0 | 0 | 30,000 | 30,000 | 100% | 250,000 |
| 2,885,000 | 75,000 | 2,960,000 | 120,000 | 284,000 | 164,000 | 300,000 | 1,463,000 | 1,163,000 | 79% | 2,660,000 |
| 800,000 | 0 | 800,000 | 0 | 100,000 | 100,000 | 0 | 350,000 | 350,000 | 100% | 800,000 |
| 150,000 | 0 | 150,000 | 0 | 10,000 | 10,000 | 0 | 45,000 | 45,000 | 100% | 150,000 |
| 100,000 | 0 | 100,000 | 0 | 0 | 0 | 100,000 | 100,000 | 0 | 0% | 0 |
| 200,000 | 0 | 200,000 | 0 | 50,000 | 50,000 | 0 | 60,000 | 60,000 | 100% | 200,000 |
| 0 | 75,000 | 75,000 | 0 | 0 | 0 | 0 | 75,000 | 75,000 | 100% | 75,000 |
| 600,000 | 0 | 600,000 | 0 | 0 | 0 | 0 | 600,000 | 600,000 | 100% | 600,000 |
| 15,000 | 0 | 15,000 | 0 | 1,000 | 1,000 | 0 | 14,000 | 14,000 | 100% | 15,000 |
| 500,000 | 0 | 500,000 | 0 | 0 | 0 | 0 | 0 | 0 | | 500,000 |
| 70,000 | 0 | 70,000 | 0 | 35,000 | 35,000 | 0 | 35,000 | 35,000 | 100% | 70,000 |
| 450,000 | 0 | 450,000 | 120,000 | 88,000 | (32,000) | 200,000 | 184,000 | (16,000) | (9)% | 250,000 |
| 1,825,000 | (439,000) | 1,386,000 | 5,000 | 175,000 | 170,000 | 42,941 | 679,000 | 636,059 | 94% | 1,343,059 |
| 300,000 | 0 | 300,000 | 0 | 32,000 | 32,000 | 12,941 | 205,000 | 192,059 | 94% | 287,059 |
| 520,000 | (370,000) | 150,000 | 0 | 0 | 0 | 0 | 0 | 0 | | 150,000 |
| 900,000 | 0 | 900,000 | 5,000 | 143,000 | 138,000 | 30,000 | 473,000 | 443,000 | 94% | 870,000 |
| 105,000 | (104,000) | 1,000 | 0 | 0 | 0 | 0 | 1,000 | 1,000 | 100% | 1,000 |
| 0 | 35,000 | 35,000 | 0 | 0 | 0 | 0 | 0 | 0 | | 35,000 |
| 355,000 | 0 | 355,000 | 45,000 | 16,000 | (29,000) | 45,071 | 349,000 | 303,929 | 87% | 309,929 |
| 50,000 | 0 | 50,000 | 25,000 | 6,000 | (19,000) | 25,000 | 44,000 | 19,000 | 43% | 25,000 |
| 180,000 | 0 | 180,000 | 20,000 | 10,000 | (10,000) | 20,071 | 180,000 | 159,929 | 89% | 159,929 |
| 25,000 | 0 | 25,000 | 0 | 0 | 0 | 0 | 25,000 | 25,000 | 100% | 25,000 |
| 100,000 | 0 | 100,000 | 0 | 0 | 0 | 0 | 100,000 | 100,000 | 100% | 100,000 |
| 2,455,000 | 0 | 2,455,000 | 718,540 | 612,500 | (106,040) | 748,540 | 909,500 | 160,960 | 18% | 1,706,460 |
| 125,000 | 0 | 125,000 | 8,540 | 10,000 | 1,460 | 8,540 | 21,000 | 12,460 | 59% | 116,460 |
| 280,000 | 0 | 280,000 | 0 | 0 | 0 | 0 | 5,000 | 5,000 | 100% | 280,000 |
| 300,000 | 0 | 300,000 | 90,000 | 2,500 | (87,500) | 100,000 | 236,500 | 136,500 | 58% | 200,000 |
| 410,000 | 0 | 410,000 | 10,000 | 2,000 | (8,000) | 20,000 | 35,000 | 15,000 | 43% | 390,000 |
| 240,000 | 0 | 240,000 | 12,000 | 0 | (12,000) | 20,000 | 12,000 | (8,000) | (67)% | 220,000 |
| 300,000 | 0 | 300,000 | 0 | 0 | 0 | 0 | 0 | 0 | | 300,000 |
| 800,000 | 0 | 800,000 | 598,000 | 598,000 | 0 | 600,000 | 600,000 | 0 | 0% | 200,000 |
| 700,000 | 50,000 | 750,000 | 100,000 | 20,000 | (80,000) | 105,000 | 440,000 | 335,000 | 76% | 645,000 |
| 200,000 | 0 | 200,000 | 0 | 0 | 0 | 0 | 120,000 | 120,000 | 100% | 200,000 |
| 0 | 15,000 | 15,000 | 0 | 0 | 0 | 0 | 15,000 | 15,000 | 100% | 15,000 |
| 0 | 35,000 | 35,000 | 0 | 0 | 0 | 0 | 35,000 | 35,000 | 100% | 35,000 |
| 300,000 | 0 | 300,000 | 100,000 | 0 | (100,000) | 100,000 | 130,000 | 30,000 | 23% | 200,000 |
| 200,000 | 0 | 200,000 | 0 | 20,000 | 20,000 | 5,000 | 140,000 | 135,000 | 96% | 195,000 |
| | | | | | | | | | | |
| 16,415,000 | (156,000) | 16,259,000 | 1,697,115 | 2,097,500 | 400,385 | 2,999,963 | 8,161,500 | 5,161,537 | 63% | 13,259,037 |

Appendix 2



Proposed Amendments to the 2019/20 Capital Programme

| REF | Department | Capital Project | Project Description | 2019/20 CAT 1 Budget Implication | Partnership Approval Required ('P') | Grant Fund to Local Authority / Other Bodies | Justification | Status |
|-----|------------------------------------|---|---|--|--|--|--|--|
| 1 | Local Authorities and Others | Barrhead Park & Ride Extension (10462) | The extension of the park & ride facilities at Barrhead Rail Station. Site acquisition was completed in 2017/18 but subsequently contaminated land was discovered. An alternative design was progressed in 2018/19 and the construction works were planned to commence in 2019/20. | -£200,000 | | East Renfrewshire Council | The construction works have been re-phased into 2020/21 due to the procurement phase taking longer than originally anticipated. | Budget amendment. 2019/20 programme includes Category 1 allocation of £210,000. Proposed total 2019/20 budget of £10,000. |
| 2 | Local Authorities and Others | Bus Route Congestion Reduction Measures (10475) | Continuing development and implementation of a package of improvement measures to assist bus priority and congestion reduction along the Irvine to Kilwinning corridor including: traffic signals, junction improvements, and Urban Traffic Control (UTC) system. | -£200,000 | | North Ayrshire Council | It has taken longer than originally anticipated to finalise the designs for the works planned for 2019/20. Consequently the delivery programme has been partially re-phased into 2020/21. | Budget amendment. 2019/20 programme includes Category 1 allocation of £300,000. Proposed total 2019/20 budget of £100,000. |

| REF | Department | Capital Project | Project Description | 2019/20 CAT 1 Budget Implication | Partnership Approval Required ('P') | Grant Fund to Local Authority / Other Bodies | Justification | Status |
|-----|------------------------------------|---|---|--|--|--|---|--|
| 3 | Local Authorities and Others | Cumbrae Ferry Bus Stop and Queuing Facilities (10544) | Improvements at Largs and Cumbrae ferry interchanges including: vehicle queuing areas; bus turning areas; pedestrian access; cycle parking; passenger waiting facilities; and passenger information. | -£200,000 | | North Ayrshire Council | Detailed design work and consultation is continuing in 2019/20 to develop the optimum solution. However, project delivery will not now commence until 2020/21. | Budget amendment. 2019/20 programme includes Category 1 allocation of £250,000. Proposed total 2019/20 budget of £50,000. |
| 4 | Local Authorities and Others | A71 Junction Improvements (10111) | The delivery of improvements to the junction of the A71 Horsley Brae and B7011 Brownlee Road. To include: completion of land acquisition process; planning requirements; design and other elements; and the construction of the scheme. | -£700,000 | | North Lanarkshire Council | It has been necessary to rephase project delivery into 2020/21 due to changes being required to the design. Consequently, expenditure in 2019/20 will be lower than anticipated. | Budget amendment. 2019/20 programme includes Category 1 allocation of £800,000. Proposed total 2019/20 budget of £100,000. |
| 5 | Local Authorities and Others | A73 Carlisle Road Junction Improvements (10517) | The development of designs and delivery of improvements, including potential realignment and signalisation, at two junctions on the A73 Carlisle Road. The design will ensure improved traffic flow and improved geometry for all traffic, but especially reducing delays for bus movements. | -£550,000 | | North Lanarkshire Council | It has been necessary to rephase project delivery into 2020/21 to enable further ground investigations to be carried out. | Budget amendment. 2019/20 programme includes Category 1 allocation of £600,000. Proposed total 2019/20 budget of £50,000. |

| REF | Department | Capital Project | Project Description | 2019/20 CAT 1 Budget Implication | Partnership Approval Required ('P') | Grant Fund to Local Authority / Other Bodies | Justification | Status |
|-----|------------------------------------|--|--|--|--|--|--|--|
| 6 | Local Authorities and Others | Bus Infrastructure Improvements (10479) | Continuing development and implementation of improvements to bus infrastructure throughout North Lanarkshire. Specifically in 2019/20 to include: bus shelters, high access kerbs; bus boarder build-outs; pedestrian access to bus stops (paths and crossings) and RTPI preparatory works. | -£75,000 | | North Lanarkshire Council | The works planned for 2019/20 have been re-scoped and consequently expenditure will be lower than originally anticipated. | Budget amendment. 2019/20 programme includes Category 1 allocation of £200,000. Proposed total 2019/20 budget of £125,000. |
| 7 | Local Authorities and Others | Paisley to Renfrew Cycle Route (10523) | The construction of a cycle route between Paisley and Renfrew using an abandoned rail solum and on-road sections to improve active travel connectivity between the two towns. | -£140,000 | | Renfrewshire Council | It has been necessary to rephase project delivery into 2020/21 to enable necessary preparatory works to be carried out at the White Cart Bridge. | Budget amendment. 2019/20 programme includes Category 1 allocation of £150,000. Proposed total 2019/20 budget of £10,000. |
| 8 | Local Authorities and Others | Hairmyres Station Improvements (10567) | SPT is making a contribution to the overall costs for improved park & ride (over 1,000 spaces), active travel and bus interchange facilities at the proposed new, relocated Hairmyres Rail Station. This forms part of Network Rail's East Kilbride Rail Enhancement Project. | +£25,000 | | South Lanarkshire Council | To progress design work in 2019/20 with proposed land acquisition and construction planned in future years. | New project. Proposed total 2019/20 budget of £25,000. |

| REF | Department | Capital Project | Project Description | 2019/20 CAT 1 Budget Implication | Partnership Approval Required ('P') | Grant Fund to Local Authority / Other Bodies | Justification | Status |
|-----|------------------------------------|--|---|--|--|--|--|---|
| 9 | Local Authorities and Others | Partick Bus Station Redevelopment (10373) | Significant redevelopment of the existing bus station including: improved layout of the bus operational area; modern bus passenger waiting facilities; and improved information provision on bus, rail and subway services. | +£10,000 | | | The redeveloped bus station opened to the public in September 2018. There have been architect and other professional fees incurred in 2019/20 in closing out the main works contract. | Budget amendment. Proposed total 2019/20 budget of £10,000. |
| 10 | Local Authorities and Others | Clydebank Transport Improvements (10504) | The development of proposals and designs for sustainable transport developments in Clydebank town centre and the Queens Quay area, including walking and cycling links, improvements or redevelopment of the bus / rail interchange and bus infrastructure. | -£150,000 | | | Design work and consultation has continued in 2019/20. However, the next phase in developing proposals will not now commence until 2020/21. | Budget amendment. 2019/20 programme includes Category 1 allocation of £200,000. Proposed total 2019/20 budget of £50,000. |
| 11 | Bus Operations | Strategic Systems Replacement (10531) | Replacement of key legacy systems used for planning and managing bus services, and interacting with customers. | +£40,000 | | | Additional funding is requested in 2019/20 to purchase and implement software as part of the automation of the Contact Centre processes which will improve the service offered to the public. This work has been accelerated from future years. | Budget amendment. 2019/20 programme includes Category 1 allocation of £80,000. Proposed total 2019/20 budget of £120,000. |
| 12 | Digital | Technical Refresh (10137) | The purchase and installation of hardware, software, mobile working devices, display screens and peripherals. | +£50,000 | | | Additional funding is requested in 2019/20 to meet an increase in the scope of requirements identified. This includes security software and network equipment. | Budget amendment. 2019/20 programme includes Category 1 allocation of £75,000. Proposed total 2019/20 budget of £125,000. |

| REF | Department | Capital Project | Project Description | 2019/20 CAT 1 Budget Implication | Partnership Approval Required ('P') | Grant Fund to Local Authority / Other Bodies | Justification | Status |
|-----|--------------------------|--|--|--|--|--|--|--|
| 13 | Digital | Desktop Operating System Upgrade (new) | The purchase and installation of Microsoft Windows desktop operating system licences to replace the existing version which has reached end-of-life. This software is installed on the majority of desktop PC's across the SPT estate. | +£150,000 | | | To ensure that the system version remains up-to-date and remains under maintenance support by the manufacturer. In particular, to ensure that software patches and security updates can continue to be applied in line with best practice. | New project. Proposed total 2019/20 budget of £150,000. |
| 14 | Subway Infrastructure | Tunnel & Infrastructure Works (10375) | Ongoing engineering works on Subway Infrastructure (including track, tunnels, drainage, water ingress management and electrical systems) to improve system condition and resilience for future operations. | -£250,000 | | | The delivery programme for tunnel lining improvements and new rail siding have been partially re-phased into 2020/21 to ensure alignment with other activities. Consequently, expenditure in 2019/20 will be lower than anticipated. | Budget amendment. 2019/20 programme includes Category 1 allocation of £1,500,000 and Category 2 allocation of £700,000. Proposed total 2019/20 budget of £1,250,000. |
| 15 | Subway Modernisation | Station Improvements (10022) | Implementation of station redesign including: re-surfaced floors and walls; new lighting and signage; new ticket offices; and the replacement of mechanical & electrical systems. | -£400,000 | | | Refurbishment works at the final phase stations (Cowcaddens, St.George's Cross, West Street and Kinning Park) have now been substantially completed. Some project delivery risks were not realised and hence there is an overall saving to the project. | Budget amendment. 2019/20 programme includes Category 1 allocation of £5,200,000. Proposed total 2019/20 budget of £4,800,000. |

| Total proposed amendments to capital programme | -£2,590,000 |
|--|-------------|
| Total proposed changes in funding | £0 |
| Net change in capital funding requirement | -£2,590,000 |