# Agenda 5

## Committee report



## Capital Programme Monitoring Report as at 20 August 2016, Period 5

Committee Strategy & Programmes

Date of meeting9 September 2016Date of report31 August 2016

Report by Assistant Chief Executive (Business Support)

## 1. Object of report

1.1 To provide a progress update on the 2016/17 capital programme.

## 2. Background

2.1 The 2016/17 capital budget was approved by the Partnership on 4 March 2016. Subsequently there has been a small increase in the contributions available for General Capital, but these have been equalled by a corresponding increase in planned expenditure. Table 1 below provides a summary of the available capital funding for 2016/17.

### Table 1: Available capital funding 2016/17

Ref	Category	Subway Modernis ation £000	Subway Infrastruc ture £000	Fastlink £000	General Capital £000	Total £000
1	Scottish Government general capital grant	6,000	-	-	10,034	16,034
2	Scottish Government specific capital grants	20,000*	-	5,000*	-	25,000
3	Other grants and contributions	-	-	-	130	130
4	Revenue contribution to the capital programme	-	-	-	1,800	1,800
5	Available capital funding 2016/17	26,000	-	5,000	11,964	42,964

\* ring-fenced grant funding

2.2 Table 2 below provides a summary of the 2016/17 capital programme position as approved by the Strategy & Programmes Committee on 24 June 2016.

Table 2: 2016/17 Capital Programme position approved by the Strategy &Programmes Committee, 24 June 2016

Ref	Category	Subway Modernis ation £000	Subway Infrastruc ture £000	Fastlink £000	General Capital £000	Total £000
1	Capital Programme 2016/17 as at 24 June 2016	39,350	14,750	5,000	13,395	72,495
2	Available capital funding 2016/17 (as at Table 1)	26,000	-	5,000	11,964	42,964
3	Projected subway fund utilisation	-	14,750	-	-	14,750
4	Projected transfers from Unapplied Capital Grants	13,350	-	-	-	13,350
5	Projected variance	-	-	-	1,431	1,431
6	Projected variance of general c	of funding	12%			

## 3. Actual spend to date

- 3.1 As at Period 5, ending 20 August 2016, the actual expenditure incurred on the SPT capital investment programme totals £26.818m compared to planned expenditure of £27.426m.
- 3.2 Appendix 1 provides detailed financial analysis of the individual projects within the capital programme, analysed by department.

## 4. Proposed amendments

4.1 There are no proposed amendments to the 2016/17 capital programme.

## 5. Committee action

The Committee is recommended to:

- (a) note the financial performance of the 2016/17 capital programme as at Period 5; and
- (b) note that further work to quantify and manage risk, advance savings and re-phase existing projects is being undertaken to balance spend against budget.

## Agenda 5

## 6. Consequences

Policy consequences	Dependent on particular scheme.
Legal consequences	None.
Financial consequences	Further work to quantify and manage risk, advance savings and re-phase existing projects is being undertaken to balance spend against budget.
Personnel consequences	None.
Equalities consequences	Dependent on particular scheme, each project will be reported on in terms of the social inclusion agenda.
Risk consequences	Risk will be quantified and closely monitored during the course of the financial year.

Name	Valerie Davidson	Name	Gordon Maclennan
Title	Assistant Chief Executive (Business Support)	Title	Chief Executive

For further information on the physical delivery aspects of this report please contact Charles Hoskins, Senior Director, on 0141 333 3285.

For more information on the financial aspects of this report please contact Neil Wylie, Director of Finance & HR on 0141 333 3380.



#### For financial year 2016/17 Period 5 ending 20 August 2016 Summary by Directorate

#### **APPENDIX** 1

		Full Year			Period			Cumulative Year	to Date		Full Year
	Original Budget	Amendments	Approved Budget	Actual	Approved Budget	Variance	Actual	Approved Budget	Variance	Variance %	Approved Budget Remaining
Bus Operations	1,940,000	0	1,940,000	4,998	25,000	20,002	485,598	507,000	21,402	4%	1,454,402
Projects	2,515,000	30,000	2,545,000	129,299	187,000	57,701	1,025,197	1,113,000	87,803	8%	1,519,803
Property	50,000	0	50,000	0	0	0	0	0	0		50,000
Information Technology	565,000	0	565,000	1,522	15,000	13,478	319,800	325,000	5,200	2%	245,200
Corporate	220,000	0	220,000	6,016	9,500	3,484	33,598	38,000	4,402	12%	186,402
Customer Standards	35,000	0	35,000	0	0	0	0	0	0		35,000
Subway	55,300,000	0	55,300,000	2,985,980	2,765,000	(220,980)	23,806,839	23,633,400	(173,439)	(1)%	31,493,161
Local Authorities and Others	11,810,000	30,000	11,840,000	343,439	613,500	270,061	1,147,277	1,809,500	662,223	37%	10,692,723
Total	72,435,000	60,000	72,495,000	3,471,256	3,615,000	143,744	26,818,310	27,425,900	607,590	2%	45,676,690

Notes

Original Budget is as agreed by the Partnership at the start of the year
 Approved Budget is the Original Budget plus any Amendments agreed by Committee during the financial year



For financial year 2016/17 Period 5 ending 20 August 2016

APPENDIX 1

**Bus Operations** 

	Full Year			Period				Full Year		
Original Budget	Amendments	Approved Budget	Actual	Approved Budget	Variance	Actual	Approved Budget	Variance	Variance %	Approved Budget Remaining
15,000	0	15,000	0	0	0	0	0	0		15,000
250,000	0	250,000	4,998	25,000	20,002	30,499	51,000	20,501	40%	219,501
1,400,000	0	1,400,000	0	0	0	455,056	456,000	944	0%	944,944
225,000	0	225,000	0	0	0	44	0	(44)		224,956
50,000	0	50,000	0	0	0	0	0	Ó		50,000
1,940,000	0	1,940,000	4,998	25,000	20,002	485,598	507,000	21,402	4%	1,454,402

10038 - Improved Interchanges for Access to Healthcare 10044 - Bus Stops and Shelters Upgrade Programme 10052 - Purchase of Buses and Operational Vehicles

10055 - Buchanan Bus Station Improvements

10244 - Expansion of Real Time Bus Information



For financial year 2016/17 Period 5 ending 20 August 2016 Projects

**APPENDIX 1** 

10048 - Develop Integrated Ticketing (Smartcard)
10083 - Transport Planning Data Collection and Analysis
10356 - Govan Bus Station / Interchange
10374 - SPT CCTV System Upgrade

- 10374 SPT CCTV System Opgrade 10418 Energy Efficient Lighting Improvements 10456 Regional Freight Action Plan 10457 Strategic Corridor Development (City Deal)
- 10492 Regional Active Travel Action Plan

	Full Year			Period			Cumulative Ye	ear to Date		Full Year
Original Budget	Amendments	Approved Budget	Actual	Approved Budget	Variance	Actual	Approved Budget	Variance	Variance %	Approved Budget Remaining
250,000	0	250,000	4,651	25,000	20,349	40,527	90,000	49,473	55%	209,473
50,000	0	50,000	0	0	0	0	0	0		50,000
1,000,000	0	1,000,000	90,472	100,000	9,528	723,062	733,000	9,938	1%	276,938
750,000	0	750,000	0	0	0	0	0	0		750,000
170,000	0	170,000	(6,280)	22,000	28,280	141,403	170,000	28,597	17%	28,597
50,000	30,000	80,000	0	0	0	0	0	0		80,000
225,000	0	225,000	40,456	40,000	(456)	100,205	100,000	(205)	0%	124,795
20,000	0	20,000	0	0	0	20,000	20,000	0	0%	0
						L				
2,515,000	30,000	2,545,000	129,299	187,000	57,701	1,025,197	1,113,000	87,803	8%	1,519,803



#### Capital Monitoring Report For financial year 2016/17 Period 5 ending 20 August 2016

#### APPENDIX 1

Property

	Full Year			Period			Cumulative Yea	r to Date		Full Year
Original Budget	Amendments	Approved Budget	Actual	Approved Budget	Variance	Actual	Approved Budget	Variance	Variance %	Approved Budget Remaining
50,000	0	50,000	0	0	о	0	0	0		50,000
50,000	0	50,000	0	0	0	0	0	0		50,000

10416 - Property Improvements



For financial year 2016/17 Period 5 ending 20 August 2016 Information Technology

#### **APPENDIX 1**

10137 - Technical Refresh 10414 - Geographical Information System Redevelopment 10491 - IP Telephony and Network Infrastructure

	Full Year			Period				Full Year		
Original Budget	Amendments	Approved Budget	Actual	Approved Budget	Variance	Actual	Approved Budget	Variance	Variance %	Approved Budget Remaining
200,000 100,000	0 0	200,000 100,000	1,522 0	10,000 5,000	8,478 5,000	41,061 4,739	50,000 10,000	8,939 5,261	18% 53%	158,939 95,261
265,000	0	265,000	0	0	0	274,000	265,000	(9,000)	(3)%	(9,000)
565,000	0	565,000	1,522	15,000	13,478	319,800	325,000	5,200	2%	245,200



#### Capital Monitoring Report For financial year 2016/17 Period 5 ending 20 August 2016

Corporate

	Full Year			Period				Full Year		
Original Budget	Amendments	Approved Budget	Actual	Approved Budget	Variance	Actual	Approved Budget	Variance	Variance %	Approved Budget Remaining
150,000 50,000 20,000	0 0 0	150,000 50,000 20,000	4,576 0 1,440	8,000 0 1,500	3,424 0 60	25,658 0 7,940	30,000 0 8,000	4,342 0 60	14% 1%	124,342 50,000 12,060
220,000	0	220,000	6,016	9,500	3,484	33,598	38,000	4,402	12%	186,402

10140 - Capitalised Salaries 10154 - Electronic Document Management System 10454 - Corporate System Improvements

Total

**APPENDIX 1** 



#### Capital Monitoring Report For financial year 2016/17 Period 5 ending 20 August 2016

APPENDIX 1

Customer Standards

	Full Year			Period				Full Year		
Original Budget	Amendments	Approved Budget	Actual	Approved Budget	Variance	Actual	Approved Budget	Variance	Variance %	Approved Budget Remaining
35,000	0	35,000	0	0	о	0	0	0		35,000
35,000	0	35,000	0	0	0	0	0	0		35,000

10365 - Advertising Infrastructure



For financial year 2016/17 Period 5 ending 20 August 2016 Subway

APPENDIX 1

	Full Year			Period				Full Year			
	Original Budget	Amendments	Approved Budget	Actual	Approved Budget	Variance	Actual	Approved Budget	Variance	Variance %	Approved Budget Remaining
Subway Infrastructure	14,750,000	0	14,750,000	2,233,300	2,250,000	16,700	10,036,973	10,060,000	23,027	0%	4,713,027
10370 - Infrastructure Asset Renewal	7,750,000	0	7,750,000	810,974	750,000	(60,974)	4,972,861	4,915,000	(57,861)	(1)%	2,777,140
10375 - Tunnel & Infrastructure Works	7,000,000	0	7,000,000	1,422,327	1,500,000	77,673	5,064,113	5,145,000	80,887	2%	1,935,887
Subway Modernisation	39,350,000	0	39,350,000	731,865	493,500	(238,365)	13,719,731	13,520,900	(198,831)	(1)%	25,630,269
10020 - Escalator Upgrade and Refurbishment	1,050,000	0	1,050,000	652	433,300	(652)	95,689	96,000	(130,031) 311	0%	954.311
10022 - Escalator Opgrade and Kerdibishment	6,250,000	0	6,250,000	647,448	365,000	(282,448)	2,269,912	1,990,000	(279,912)	(14)%	3,980,088
10073 - Subway Modernisation	650,000	0	650,000	13,882	40,000	26,118	88,333	125,000	36,667	29%	561,667
10302 - New Trains Management & Support	2,182,000	0	2,182,000	69,883	88,500	18,617	263,359	307,500	44.141	14%	1,918,641
10505 - New Trains Manufacture & Supply Agreement	29,218,000	0	29,218,000	03,003	00,000	10,017	11,002,438	11,002,400	(38)	0%	18,215,562
10000 - New Trains Manufacture & Supply Agreement	29,210,000	0	29,210,000	0	0	0	11,002,430	11,002,400	(30)	0 /8	10,213,302
Subway Operations	1,200,000	0	1,200,000	20,815	21,500	685	50,135	52,500	2,365	5%	1,149,865
10310 - Station Minor Works	50,000	0	50,000	0	0	0	0	0	0		50,000
10353 - Maintenance Planning System Improvements	50,000	0	50,000	0	0	0	0	0	0		50,000
10417 - Broomloan Depot Improvements	400,000	0	400,000	14,715	15,000	285	43,855	45,000	1,145	3%	356,145
10419 - New and Enhanced Plant & Equipment	600,000	0	600,000	0	0	0	180	1,000	820	82%	599,820
10493 - Asset Management System Improvements	50,000	0	50,000	6,100	6,500	400	6,100	6,500	400	6%	43,900
10494 - Wheel / Rail Interface Improvements	50,000	0	50,000	0	0	0	0	0	0		50,000
Total	55,300,000	0	55,300,000	2,985,980	2,765,000	(220,980)	23,806,839	23,633,400	(173,439)	(1)%	31,493,161



For financial year 2016/17 Period 5 ending 20 August 2016

Local Authorities and Others

		Full Year	Year Period					Full Year			
	Original Budget	Amendments	Approved Budget	Actual	Approved Budget	Variance	Actual	Approved Budget	Variance	Variance %	Approved Budget Remaining
<b>Argyll and Bute</b> 10252 - Bus Infrastructure Upgrades in Helensburgh Area 10274 - Helensburgh Park & Ride	<b>180,000</b> 100,000 80,000	<b>0</b> 0 0	<b>180,000</b> 100,000 80,000	<b>2,000</b> 2,000 0	<b>0</b> 0 0	<b>(2,000)</b> (2,000) 0	<b>27,000</b> 22,000 5,000	<b>85,000</b> 25,000 60,000	<b>58,000</b> 3,000 55,000	<b>68%</b> 12% 92%	<b>153,000</b> 78,000 75,000
East Ayrshire 10087 - Kilmaurs Park & Ride Extension 10088 - A70 and A71 Route Improvements 10150 - Kilmarnock Bus Park & Ride 10315 - Quality Bus Infrastructure Improvements 10458 - Bus Station Improvements	<b>580,000</b> 0 500,000 15,000 25,000 40,000	0 15,000 (15,000) 0 0 0	<b>580,000</b> 15,000 485,000 15,000 25,000 40,000	<b>8,500</b> 1,000 5,000 0 2,000 500	<b>28,000</b> 0 15,000 5,000 3,000 5,000	<b>19,500</b> (1,000) 10,000 5,000 1,000 4,500	<b>26,500</b> 1,000 20,000 0 2,000 3,500	<b>95,000</b> 15,000 55,000 10,000 5,000 10,000	<b>68,500</b> 14,000 35,000 10,000 3,000 6,500	<b>72%</b> 93% 64% 100% 60% 65%	<b>553,500</b> 14,000 465,000 15,000 23,000 36,500
East Dunbartonshire 10317 - Walking and Cycling Off-Road Network Improvements 10422 - Bus Infrastructure Improvements 10461 - Kirkintilloch Town Centre Sustainable Transport Improvements	<b>240,000</b> 40,000 50,000 150,000	<b>0</b> 0 0 0	<b>240,000</b> 40,000 50,000 150,000	<b>2,000</b> 0 2,000	1 <b>0,000</b> 0 10,000 0	<b>8,000</b> 0 10,000 (2,000)	<b>10,770</b> 0 10,770	<b>10,000</b> 0 10,000 0	(770) 0 10,000 (10,770)	<b>(8)%</b> 100%	<b>229,230</b> 40,000 50,000 139,230
East Renfrewshire 10092 - Pedestrian and Cycling Improvements 10093 - Bus Infrastructure Improvements 10462 - Barrhead Park & Ride Extension	<b>230,000</b> 100,000 100,000 30,000	<b>0</b> 70,000 (70,000) 0	<b>230,000</b> 170,000 30,000 30,000	<b>1,000</b> 0 1,000	<b>12,500</b> 12,500 0 0	<b>11,500</b> 12,500 0 (1,000)	<b>8,521</b> 3,521 4,000 1,000	<b>15,000</b> 15,000 0 0	<b>6,479</b> 11,479 (4,000) (1,000)	<b>43%</b> 77%	<b>221,479</b> 166,479 26,000 29,000
Glasgow 10095 - Bus Termini Development Glasgow 10101 - North East Bus Routes Improvements 10383 - Bus Corridor Enhancements Pollokhaws Road 10424 - City-wide Bus Stop Enhancements 10425 - Drumchapel Bus Corridor Improvements 10426 - Pollok Bus Corridor Improvements 10429 - Robroyston Park & Ride 10464 - Alexandra Road / Edinburgh Road Corridor Improvements 10466 - Maryhill Road Bus Route Improvements 10469 - QEU Hospital Bus Route Improvements (South) 10495 - City Centre South Bus Station	<b>1,020,000</b> 30,000 50,000 50,000 240,000 10,000 10,000 160,000 150,000 20,000	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	1,020,000 30,000 50,000 50,000 240,000 10,000 10,000 160,000 150,000 20,000	<b>116,410</b> 500 0 5,910 0 0 0 4,000 105,000 1,000	62,500 2,500 20,000 2,000 5,000 3,000 0 1,000 20,000 3,000 2,000	(53,910) 2,000 20,000 (3,910) 5,000 3,000 0 1,000 16,000 (102,000) 1,000	221,910 3,000 8,000 9,000 7,910 12,000 25,000 0 1,000 14,000 135,000 3,000	<b>306,500</b> 2,500 16,000 33,000 20,000 26,000 0 4,000 64,000 105,000 6,000	84,590 (500) 8,000 2,090 18,000 1,000 0 3,000 (30,000) 3,000	28% (20)% 50% 21% 60% 4% 75% 78% (29)% 50%	<b>798,090</b> 27,000 92,000 41,000 228,000 25,000 10,000 9,000 146,000 15,000 17,000
10496 - Victoria Road Sustainable Travel Corridor <b>Glasgow / SPT</b> 10164 - Fastlink Core Scheme 10373 - Partick Bus Station Redevelopment 10470 - Robroyston Station Development	150,000 <b>5,350,000</b> 5,000,000 350,000 0	0 0 0 0 0	150,000 <b>5,350,000</b> 5,000,000 350,000 0	0 <b>38,491</b> 25,964 12,527 0	2,000 <b>110,000</b> 110,000 0 0	2,000 <b>71,509</b> 84,036 (12,527) 0	4,000 <b>221,548</b> 153,628 67,992 (72)	10,000 <b>294,000</b> 238,000 56,000 0	6,000 <b>72,452</b> 84,372 (11,992) 72	60% <b>25%</b> 35% (21)%	146,000 <b>5,128,452</b> 4,846,372 282,008 72
Inverclyde 10256 - Quality Bus Corridor Improvements 10471 - Regional Cycle Route R21 10497 - Bus Access Improvements (Branchton) 10498 - Bus Route Access Improvements 10499 - Faulds Park Freight Transport Improvements	<b>175,000</b> 50,000 40,000 25,000 30,000 30,000	0 0 0 0 0 0	<b>175,000</b> 50,000 40,000 25,000 30,000 30,000	<b>0</b> 0 0 0 0	<b>1,000</b> 0 1,000 0 0 0	<b>1,000</b> 0 1,000 0 0 0	<b>2,513</b> 2,513 0 0 0 0	<b>1,000</b> 0 1,000 0 0 0	(1,513) (2,513) 1,000 0 0 0	<b>(151)%</b> 100%	<b>172,487</b> 47,487 40,000 25,000 30,000 30,000
North Ayrshire 10257 - Bus Corridor Improvements 10472 - A841 Brodick to Lochranza Ferry Link Upgrade 10476 - Hawkhill Roundabout Improvements 10478 - Irvine Town Centre Bus Infrastructure Improvements	<b>480,000</b> 70,000 150,000 255,000 5,000	0 0 0 0 0	<b>480,000</b> 70,000 150,000 255,000 5,000	<b>5,038</b> 2,538 1,500 0 1,000	<b>30,000</b> 0 5,000 20,000 5,000	<b>24,962</b> (2,538) 3,500 20,000 4,000	<b>15,038</b> 2,538 1,500 10,000 1,000	<b>30,000</b> 0 5,000 20,000 5,000	<b>14,962</b> (2,538) 3,500 10,000 4,000	<b>50%</b> 70% 50% 80%	<b>464,962</b> 67,462 148,500 245,000 4,000
North Ayrshire / CMAL / SPT 10434 - Brodick Ferry Terminal Improved Bus Interchange Facilities North Lanarkshire	<b>500,000</b> 500,000 <b>885,000</b>	0 0 0	<b>500,000</b> 500,000 <b>885,000</b>	<b>125,000</b> 125,000 <b>22,500</b>	<b>200,000</b> 200,000 <b>87,500</b>	<b>75,000</b> 75,000 <b>65,000</b>	<b>425,000</b> 425,000 <b>110,000</b>	<b>500,000</b> 500,000 <b>178,500</b>	<b>75,000</b> 75,000 <b>68,500</b>	<b>15%</b> 15% <b>38%</b>	<b>75,000</b> 75,000 <b>775,000</b>

APPENDIX 1



For financial year 2016/17 Period 5 ending 20 August 2016

Local Authorities and Others

APPENDIX	1

	Full Year			Period				Full Year			
	Original Budget	Amendments	Approved Budget	Actual	Approved Budget	Variance	Actual	Approved Budget	Variance	Variance %	Approved Budget Remaining
10111 - A71 Junction Improvements	10.000	0	10,000	0	1.000	1.000	0	2.000	2.000	100%	10.000
10112 - Ravenscraig Access Strategy	100,000	0	100,000	0	12,500	12,500	0	12,500	12,500	100%	100,000
10326 - Central Way Cumbernauld Bus Stances	500,000	0	500,000	18,000	24,000	6,000	40,000	49,000	9,000	18%	460,000
10393 - Airdrie Station Park & Ride	25,000	0	25,000	500	15,000	14,500	2,000	15,000	13,000	87%	23,000
10409 - Motherwell College Bus Facility Improvements	25,000	0	25,000	0	0	0	0	0	0		25,000
10479 - Bus Infrastructure Improvements	100,000	0	100,000	4,000	10,000	6,000	18,000	25,000	7,000	28%	82,000
10480 - M8 Strategic Investment Sites Cycle Access Improvements	125,000	0	125,000	0	25,000	25,000	50,000	75,000	25,000	33%	75,000
Renfrewshire	710,000	0	710,000	1,500	25,000	23,500	24,000	43,000	19,000	44%	686,000
10401 - Renfrewshire Bus Corridor Improvements	100,000	0	100,000	1,500	2,000	500	4,000	6,000	2,000	33%	96,000
10439 - A8 Junction Improvements Inchinnan	510,000	0	510,000	0	3,000	3,000	20,000	15,000	(5,000)	(33)%	490,000
10500 - Paisley Town Centre Bus Infrastructure Improvements	100,000	0	100,000	0	20,000	20,000	0	22,000	22,000	100%	100,000
South Ayrshire	270,000	0	270,000	8,000	15,000	7,000	19,500	122,500	103,000	84%	250,500
10121 - Ayrshire / Prestwick SQP Infrastructure Improvements	100,000	0	100,000	2,000	15,000	13,000	12,000	47,500	35,500	75%	88,000
10442 - A70 Ayr to Coylton Cycle Link	150,000	0	150,000	0	0	0	0	55,000	55,000	100%	150,000
10501 - Ayr Station to A77 Cycle Path	20,000	0	20,000	6,000	0	(6,000)	7,500	20,000	12,500	63%	12,500
South Lanarkshire	945,000	0	945,000	13,000	32,000	19,000	26,000	59,000	33,000	56%	919,000
10124 - Bus Infrastructure Improvements QBC (various routes)	50,000	0	50,000	2,000	5,000	3,000	8,000	5,000	(3,000)	(60)%	42,000
10125 - National Strategic Cycle Routes	150,000	0	150,000	0	0	0	0	0	0		150,000
10126 - Route Action Plans (various routes)	225,000	0	225,000	0	20,000	20,000	0	40,000	40,000	100%	225,000
10330 - Hamilton SQP Preparatory Measures	50,000	(20,000)	30,000	2,000	0	(2,000)	4,000	0	(4,000)		26,000
10332 - Bus Route Congestion Reduction Measures	300,000	(100,000)	200,000	3,000	0	(3,000)	5,000	0	(5,000)		195,000
10405 - Carstairs Park & Ride	120,000	120,000	240,000	4,000	0	(4,000)	5,000	0	(5,000)		235,000
10444 - East Kilbride Station Park & Ride Extension	25,000	0	25,000	0	5,000	5,000	0	10,000	10,000	100%	25,000
10489 - Lanark Interchange Improvements	25,000	0	25,000	2,000	2,000	0	4,000	4,000	0	0%	21,000
West Dunbartonshire	245,000	30,000	275,000	0	0	o	8,977	70,000	61,023	87%	266,023
10130 - Bus Infrastructure Improvements	125,000	0	125,000	0	0	0	8,977	45,000	36,023	80%	116,023
10445 - Balloch Station Park & Ride	5,000	0	5,000	0	0	0	0	5,000	5,000	100%	5,000
10490 - Cycle Route Improvements	50,000	0	50,000	0	0	0	0	0	0		50,000
10502 - A814 Congestion Reduction Measures	30,000	0	30,000	0	0	0	0	15,000	15,000	100%	30,000
10503 - Bonhill Bridge Junction Capacity Improvement	5,000	0	5,000	0	0	0	0	5,000	5,000	100%	5,000
10504 - Clydebank Transport Improvements	30,000	30,000	60,000	0	0	0	0	0	0		60,000
Total	11,810,000	30,000	11,840,000	343,439	613,500	270,061	1,147,277	1,809,500	662,223	37%	10,692,723